



✓ Pre-Installation / Training Checklist

Installation & Training includes but is not limited to:

Unpacking, assembly, and fine tuning unit if necessary such as nip and pressure adjustment, instruction on the safety features and their operation, laminator controls and their use, webbing the unit, basic application training, cleaning and periodic maintenance.

RECOMMENDED STEPS PRIOR TO INSTALLATION

- Machine delivered in good condition
- Setup location meets the minimum space requirements
 - Minimum 8' x 10' (larger if large substrate to be mounted)
- Electrical Requirements
 - 200/300/400/500 Series
 - 110 V 15A (standard household plug)
 - 800 Series
 - 230V 30A (NEMA 6-30R See photo)
- Appropriate supplies on hand (also see Installation / Training Checklist)
 - Minimum requirements 200/300/400/500 Series
 - PSA Laminate & Print Media or Kraft Paper – matching widths
 - Minimum requirements 800 Series
 - Thermal Lo-Temp Laminate 2 rolls matching widths
- Schedule Installation / Training (allow @ 2 weeks)
 - Installer will need help lifting unit onto stand
 - 200 Series – minimum 2 people
 - 300/400/500 series – minimum 4 people
 - 800 Series – fork lift required
 - Installer Setup time
 - 200/300/400/500 Series – @1 hour
 - 800 Series – @ 2 hours
 - Training Time
 - 200 Series – @ 2 hours (depending on operator experience level)
 - 300/400/500 series – @ 3 hours (depending on operator experience level)
 - 800 Series – up to 6 hours (depending on operator experience level and applications)

